

HSIA Combined Services Building

Enfield, Nova Scotia



Strescon Limited's Bedford plant recently completed the precast erection for the Halifax Stanfield International Airport's Combined Services Complex Building. The new structure will be used for maintenance and storage of vehicles and equipment along with other uses. The building will contain offices, training rooms, storage rooms, maintenance bays, fire station bays, sweeper bays and wash bays.

For this project, Strescon supplied and installed 155 insulated precast panels, which were fabricated at the Bedford plant. The precast production started on July 15, 2009 and was completed on September 18, 2009. The panels were 350 mm thick and included wall panels up to 3.6 m wide, with flat and curved spandrels, up to 10.2 m wide. The exterior panel face is an imported grey aggregate with a medium sandblast finish. The horizontal reveals are lightly sandblasted and are prominent on the medium sandblast precast panels, with a reveal width of 50 mm and a depth of 25 mm. The precast erection started on September 8, 2009 and was completed on September 22, 2009. Only 11 working days.



Project: **HSIA Combined Services Building - Enfield, NS**
Architects: **McMillan Associates Architects - Toronto, ON**
Engineer: **MMM Group Limited - Thornhill, ON**
Construction Manager: **Marco Maritimes Limited - Dartmouth, NS**



website: www.strescon.com
email: sales@strescon.com

Corporate Office
400 Chesley Drive
Saint John, NB E2K 5L6
Phone: 506-632-2600
Fax: 506-632-7689

New Brunswick Plant
101 Ashburn Road
Saint John, NB E2L 3W2
Phone: 506-633-8877
Fax: 506-632-7576

Strescon is a member of the OSCO Construction Group

Nova Scotia Plant
131 Duke Street
Bedford, NS B4A 3Z8
Phone: 902-494-7400
Fax: 902-494-7401

New England Office
25 Burlington Mall Road
Burlington, MA 01803
Phone: 781-221-2153
Fax: 781-221-2155